### BOARD OF VISITORS BUILDINGS AND GROUNDS COMMITTEE MINUTES

### Monday, April 4, 2022

### **Open Session Tour**

The Buildings and Grounds Committee of the Board of Visitors of Virginia Polytechnic Institute and State University met on Monday, April 4, 2022 at 8:00 a.m. for a tour of Holden Hall and the Data & Decision Sciences Building construction site. The tour originated and ended at the Lobby of the Inn at Virginia Tech and Skelton Conference Center (901 Prices Fork Road, Blacksburg). A quorum of the Buildings and Grounds Committee was present.

#### **Board of Visitors Members**

Present:

Shelly Butler Barlow (Committee Chair)

Ed Baine C.T. Hill

Melissa Nelson Horacio Valeiras

Preston White

Absent:

Tish Long (Rector)

Sharon Brickhouse Martin

Carrie Chenery Greta Harris Anna James Chris Petersen

Mehul Sanghani Jeff Veatch

### **Constituent Representative(s) Present:**

Paolo Fermin (Undergraduate Student Representative)
Phil Miskovic (Graduate Student Representative)

Also present were the following Virginia Tech staff members:

President Tim Sands, Lynsay Belshe, Taylor Bolte, Bob Broyden, Kevin Carlson, Cyril Clarke, Sean Corcoran, Aaron Curfiss, Alisha Ebert, Katrina Estep, Mark Gess, Chris Kiel, Chris Kiwus, Kray Luxbacher, Megan Marsh, Elizabeth McClanahan, Elizabeth Mitchell, Liza Morris, Ed Nelson, Rob Ogle, Kim O'Rourke, Jeff Orzolek, Mark Owczarski, Julia Ross, Todd Shelton, John Tarter, Dwyn Taylor, and Jon Clark Teglas

The Committee assembled in the lobby of The Inn for a tour of Holden Hall and the Data & Decision Sciences Building construction site.

| The tour concluded at 9:40 a.m. |
|---------------------------------|
| **************                  |

- ◆ Discusses Enterprise Risk Management topic(s).
- \* Requires full Board approval.

### **Open Session Meeting**

The Buildings and Grounds Committee of the Board of Visitors of Virginia Polytechnic Institute and State University convened on Monday, April 4, 2022 at 10:00 a.m. in open session in the Solitude Room of the Inn at Virginia Tech and Skelton Conference Center (901 Prices Fork Road, Blacksburg). A quorum of the Buildings and Grounds Committee was present.

#### **Board of Visitors Members**

#### Present:

**Preston White** 

Shelly Butler Barlow (Committee Chair)
Ed Baine
Sharon Brickhouse Martin
Carrie Chenery\*
Greta Harris
C.T. Hill
Chris Petersen\*
Horacio Valeiras

#### Absent:

Tish Long (Rector) Anna James Melissa Nelson Mehul Sanghani Jeff Veatch

- \* Two Board members participated remotely for personal reasons in accordance with Code of Virginia §2.2-3708.2(A)(1)(2).
  - Carrie Chenery participated remotely while on a family vacation and was located at 9423 Old Oregon Inlet Road, Nags Head, NC.
  - Chris Petersen participated remotely due to business travel from 1515 Wyandotte St, Kansas City, MO.

#### **Constituent Representative(s) Present:**

Paolo Fermin (Undergraduate Student Representative)

Also present were the following Virginia Tech staff members:

President Tim Sands, Mac Babb, Jeri Baker, Lynsay Belshe, Bob Broyden, Van Coble, Joe Cooley, Al Cooper, Alisha Ebert, Mark Gess, Emily Gibson, Alan Grant, Wendy Halsey, Kay Heidbreder, Jim Hillman, Patrick Hilt, Mary-Ann Ibeziako, Robin Jones, Frances Keene, Chris Kiel, Chris Kiwus, Sharon Kurek, Jamie Lau, Rob Mann, Joy Manning, Megan Marsh, Elizabeth McClanahan, Nancy Meacham, Liza Morris, Saied Mostaghimi, Mike Mulhare, Heidi Myers, Justin Noble, Kelly Oaks, Charlie Phlegar, Jon Porter, Dwyn Taylor, Jon Clark Teglas, Pam Vickers, Rob Viers, Lisa Wilkes, and Chris Wise

- **1. Welcome:** The Committee Chair convened the meeting and provided welcoming remarks.
- 2. Consent Agenda: The Committee approved the items listed on the Consent Agenda.
  - a. **Approval of the Minutes from the November 8, 2021 Meeting:** The Committee approved the minutes from the November 8, 2021 meeting.
- ◆ Discusses Enterprise Risk Management topic(s).
- \* Requires full Board approval.

\* b. Resolution to Approve the New River Valley Passenger Rail Station Authority Agreement: The Committee reviewed for approval a resolution regarding the university's participation in and authorization of the execution of an agreement establishing the New River Valley Passenger Rail Station Authority. The General Assembly recently authorized the creation of a regional passenger rail station authority and the university has been invited to join it on an equal basis with the County of Floyd, the County of Giles, the County of Montgomery, the County of Pulaski, the City of Radford, the Town of Blacksburg, the Town of Christiansburg, the Town of Pulaski, and Radford University. Joining the authority will create economic growth and development for the university. The comfort, convenience, and welfare of the university community requires the development of facilities and the creation of the New River Valley Passenger Rail Station Authority will facilitate development of such necessary facilities. The resolution commits the university to participating in the establishment of the New River Valley Passenger Rail Station Authority, authorizes that the university administration may commit resources, procure services, and enter into agreements that further the progress of the formation and operation of the authority, and authorizes the execution of an agreement establishing the respective rights and obligations of the members regarding the authority consistent with the provisions of the Code of Virginia.

The Committee recommeded the resolution to the full Board for approval.

\* c. Resolution to Approve Appointments to the New River Valley Passenger Rail Station Authority: The Committee reviewed for approval a resolution to appoint Lynsay M. Belshe, Vice President for Enterprise Administrative and Business Services, and Christopher H. Kiwus, (in his role as) Vice President for Campus Planning, Infrastructure, and Facilities, and as the Virginia Tech representatives and members on the New River Valley Passenger Rail Station Authority Board of Directors.

The Committee recommeded the resolution to the full Board for approval.

\* d. Resolution to Approve an Appointment to the Montgomery Regional Solid Waste Authority: The Committee reviewed for approval a resolution to reappoint Christopher H. Kiwus, in his role as Vice President for Campus Planning, Infrastructure, and Facilities, as the Virginia Tech representative and member on the Montgomery Regional Solid Waste Authority Board of Directors.

The Committee recommeded the resolution to the full Board for approval.

 e. Resolution to Approve the Disposition of University Building No. 0350 (Lumenhaus): The Committee reviewed for approval a resolution authorizing the disposal of Building No. 0350. The 800 gross square foot facility is located

<sup>◆</sup> Discusses Enterprise Risk Management topic(s).

<sup>\*</sup> Requires full Board approval.

within the North Academic District of main campus, at 1317 Perry Street, Blacksburg. Constructed in 2009 for the Solar Decathlon Home competition, Lumenhaus is the third such solar competition house designed and built as part of a research program begun in 2002. After competitions and touring, the house was installed adjacent to Cowgill Hall. It is beyond its useful life as an experimental and teaching structure, and is in need of maintenance and repair. The university wishes to dispose and surplus the building before it falls into further disrepair. Appurtenant elements will be removed and the site will be restored. The disposal and clearing of this site supports key elements of the Campus Master Plan. The university will obtain required reviews and approvals prior to the disposition of this structure.

The Committee recommeded the resolution to the full Board for approval.

\* f. Resolution to Approve an Easement to Atmos Energy Corporation in Support of Increased Gas Lines and Gas Line Capacity on Virginia Tech's Main Campus: The Committee reviewed for approval a resolution authorizing authorizing the Senior Vice President and Chief Business Officer to execute an easement to Atmos Energy Corporation for the installation of a gas line in the area of Plantation Road located in the Town of Blacksburg, Montgomery County, Virginia, in support of Virginia Tech's access to natural gas service.

The Committee recommeded the resolution to the full Board for approval.

- g. **Acceptance of the Capital Project Status Report:** The Committee accepted the quarterly capital project status report.
- **3. Update on Agricultural Facilities:** The Committee received an update from Alan Grant, Dean of the College of Agriculture and Life Sciences, on agricultural facilities planning and construction. Dean Grant highlighted the progress of several capital and non-capital investments that will have significantly positive programmatic impact.
- **4. Update on Parking and Transportation:** The Committee received an update from Lynsay Belshe, Vice President for Enterprise Administrative and Business Services, and Jeri Baker, Senior Director of Transportation Services, on parking and transportation. The university has more than 16,000 parking spaces, a motorist assistance program, a fleet of approximately 300 vehicles, and a robust, awardwinning alternative transportation program.
- 5. Overview of Facilities Accessibility Projects: The Committee received an update from Kelly Oaks, Associate Vice President for Equity and Accessibility, and Wendy Halsey, Assistant Vice President for Facilities Operations, on accessibility improvements to campus facilities. While ADA compliance is required by law, Virginia Tech strives to proactively provide a campus environment that is free of barriers physical, digital, and more and is inclusive to all students, employees, and visitors. This morning, the team highlighted physical improvement projects that have been

<sup>◆</sup> Discusses Enterprise Risk Management topic(s).

<sup>\*</sup> Requires full Board approval.

completed or are in progress. They also shared several recently installed organizational resources and services - such as an ADA campus accessibility architect and a pathways enhancement crew - that proactively inform and manage ADA projects on campus to include ramps, curb cuts, maintaining and upgrading sidewalks, and addressing physical barriers. The team reiterated that while there is a lot more work to do, they have confidence that their coordinated approach - grounded in a community of practice model with the Campus Accessibility Working Group at the core - will continue to propel efforts forward.

- 6. Discussion of Strategic Facilities Investment Programs: Chris Kiwus, Interim Senior Vice President and Chief Business Officer and Vice President for Campus Planning, Infrastructure, and Facilities, discussed the university's strategic facilities investment programs. Dr. Kiwus emphasized that Virginia Tech is committed to providing a safe, inclusive, accessible, sustainable, mission-centric, partner-focused, and cost-effective infrastructure that preserves, fosters, complements, and advances the university's distinct senses of place and service. Extensive land holdings, effectively maintained and growing facilities, and a modern inventory of equipment and systems provide a sound foundation for current programs and future initiatives. Dr. Kiwus noted that the university has installed intentional programming in the areas of general operations and maintenance, customer requested renovations, facilities renewal, maintenance reserve, and capital projects to assess, respond, and ensure the adequacy of our facilities.
- **7. Future Agenda Items and Closing Remarks:** The Committee discussed potential topics for inclusion on future meeting agendas.

| The meeting adjourned at 11:08 a.m. |   |
|-------------------------------------|---|
| ****************                    | * |

<sup>◆</sup> Discusses Enterprise Risk Management topic(s).

<sup>\*</sup> Requires full Board approval.

### Joint Open Session Meeting

The Buildings and Grounds Committee and the Finance and Resource Management Committee of the Board of Visitors of Virginia Polytechnic Institute and State University reconvened on Monday, April 4, 2022 at 11:50 a.m. in joint open session in the Solitude Room of the Inn at Virginia Tech and Skelton Conference Center (901 Prices Fork Road, Blacksburg). A quorum of the joint Committee was present.

Absent:

Melissa Nelson

Mehul Sanghani Jeff Veatch

#### **Board of Visitors Members**

#### Present:

Tish Long (Rector) Shelly Butler Barlow (Committee Chair) Ed Baine Sharon Brickhouse Martin Carrie Chenery\* **Greta Harris** 

C.T. Hill

Anna James

Chris Petersen\*

Horacio Valeiras

**Preston White** 

- \* Two Board members participated remotely for personal reasons in accordance with Code of Virginia §2.2-3708.2(A)(1)(2).
  - Carrie Chenery participated remotely while on a family vacation and was located at 9423 Old Oregon Inlet Road, Nags Head, NC.
  - Chris Petersen participated remotely due to business travel from 1515 Wyandotte Street, Kansas City, MO.

### **Constituent Representative(s) Present:**

Paolo Fermin (Undergraduate Student Representative)

Also present were the following Virginia Tech staff members:

President Tim Sands, Mac Babb, Callan Bartel, Lynsay Belshe, Bob Broyden, Kevin Carlson, Al Cooper, John Cusimano, Jeff Earley, Alisha Ebert, Mark Gess, Emily Gibson, Tony Haga, Kay Heidbreder, Jim Hillman, Mary-Ann Ibeziako, Robin Jones, Frances Keene, Chris Kiel, Chris Kiwus, Sharon Kurek, Jamie Lau, Rob Mann, Elizabeth McClanahan, Nancy Meacham, Scott Midkiff, Ken Miller, Bernadette Mondy, Liza Morris, Mike Mulhare, Bobbi Myers, Heidi Myers, Justin Noble, Kim O'Rourke, Charlie Phlegar, Jon Porter, Ken Smith, Dwyn Taylor, Jon Clark Teglas, Rob Viers, Tracy Vosburgh, Lisa Wilkes, and Chris Wise

- 1. Motion to Reconvene in Open Session
- \* 2. Approval of Items Discussed in Closed Session
- ◆ Discusses Enterprise Risk Management topic(s).
- \* Requires full Board approval.

\* 3. Approval of Resolution for a Long-term Lease for the Research Swing Space: The Committees reviewed for approval a resolution for a long-term lease for the Research Swing Space. The total project budget for the project is \$20 million, and the estimated annual lease costs are \$2.07 million with an estimated present value debt impact of \$20 million.

The Committees recommended the Resolution for a Long-term Lease for the Research Swing Space to the full Board for approval.

\* 4. Approval of Resolution for a Long-term Lease for the Gilbert Street Project: The Committees reviewed for approval a resolution for a long-term lease for the Gilbert Street project. The total budget for the university's portion of the project is \$71.7 million with an estimated annual lease costs of \$5.5 million and an estimated present value debt impact of \$69 million.

The Committees recommended the Resolution for a Long-term Lease for the Gilbert Street Project to the full Board for approval.

\* 5. Approval of Resolution for Planning for the New Pamplin College of Business Building: The Committees reviewed for approval a resolution for planning the new Pamplin College of Business building. The target total project budget is \$80.8 million, and the funding plan calls for entirely nongeneral fund support. The funding sources include \$40.4 million of private fund raising and \$40.4 million of university nongeneral funds will be allocated by the university in a combination of cash and annual support for debt service. The private fund commitments have reached the necessary milestone and cash receipts are available and sufficient to cover the \$8 million costs to complete planning through working drawings.

The Committees recommended the Resolution for Planning for the New Pamplin College of Business Building to the full Board for approval.

| The meeting concluded at 12:14 p.m. |
|-------------------------------------|
| ****************                    |

<sup>◆</sup> Discusses Enterprise Risk Management topic(s).

<sup>\*</sup> Requires full Board approval.

### **Open Session Agenda**

#### **BUILDINGS AND GROUNDS COMMITTEE**

### Monday, April 4, 2022

Bus departs for tour at 8:00 a.m. from the Lobby of the Inn at Virginia Tech and Skelton Conference Center.

Open session meeting begins at 10:00 a.m. in the Solitude Room of the Inn at Virginia Tech and Skelton Conference Center.

Agenda Item
Tour of Holden Hall and the Data & Decision Sciences Building

Reporting
Responsibility
Chris Kiwus

2. Welcome Shelley Butler Barlow, Chair

3. Consent Agenda Shelley Butler Barlow, Chair

a. Approval of the Minutes from the November 8, 2021
 Meeting

\* b. Resolution to Approve the New River Valley Passenger Rail Station Authority Agreement

\* c. Resolution to Approve Appointments to the New River Valley Passenger Rail Station Authority

\* d. Resolution to Approve an Appointment to the Montgomery Regional Solid Waste Authority

\* e. Resolution to Approve the Disposition of University Building No. 0350 (Lumenhaus)

\* f. Resolution to Approve an Easement to Atmos Energy Corporation in Support of Increased Gas Lines and Gas Line Capacity on Virginia Tech's Main Campus

g. Acceptance of the Capital Project Status Report

**4.** Update on Agricultural Facilities Alan Grant

**5.** Update on Parking and Transportation Lynsay Belshe

Jeri Baker

**6.** Overview of Facilities Accessibility Projects Kelly Oaks

Wendy Halsey

7. Discussion of Strategic Facilities Investment Programs Chris Kiwus

**8.** Future Agenda Items and Closing Remarks Shelley Butler Barlow, Chair

<sup>◆</sup> Discusses Enterprise Risk Management topic(s).

<sup>\*</sup> Requires full Board approval.

Reporting

Martin

Responsibility
Sharon Brickhouse

### **Joint Closed/Open Session Agenda**

### FINANCE AND RESOURCE MANAGEMENT COMMITTEE AND BUILDINGS AND GROUNDS COMMITTEES

11:30 a.m.

**April 4, 2022** 

#### **Joint Closed**

| * 2. | Approval of Resolution for the Disposition of Real Estate                            | Ken Miller<br>Chris Kiwus<br>Bob Broyden |
|------|--------------------------------------------------------------------------------------|------------------------------------------|
|      | Joint Open                                                                           |                                          |
|      | Agenda Item                                                                          | Reporting<br><u>Responsibility</u>       |
| 1.   | Motion to Reconvene in Open Session                                                  | Sharon Brickhouse<br>Martin              |
| 2.   | Approval of Items Discussed in Closed Session                                        | Ed Baine                                 |
| * 3. | Approval of Resolution for a Long-term Lease for the Research Swing Space            | Ken Miller<br>Chris Kiwus<br>Bob Broyden |
| * 4. | Approval of Resolution for a Long-term Lease for the Gilbert Street Project          | Ken Miller<br>Chris Kiwus<br>Bob Broyden |
| * 5. | Approval of Resolution for Planning for the New Pamplin College of Business Building | Ken Miller<br>Chris Kiwus<br>Bob Broyden |

<sup>\*</sup> Requires full Board approval.

**Agenda Item** 

1.

Motion to Begin Closed Session

♦ Discusses Enterprise Risk Management topic(s).

# Tour of Holden Hall and the Data & Decision Sciences Building BUILDINGS AND GROUNDS COMMITTEE

April 4, 2022

The Committee will tour Holden Hall and the Data & Decision Sciences Building construction site.

### **Consent Agenda**

#### **BUILDINGS AND GROUNDS COMMITTEE**

### **April 4, 2022**

The Committee will consider for approval and acceptance the items listed on the Consent Agenda.

### Consent Agenda

- a. Approval of the Minutes from the November 8, 2021 Meeting
- b. Resolution to Approve the New River Valley Passenger Rail Station Authority Agreement
- \* c. Resolution to Approve Appointments to the New River Valley Passenger Rail Station Authority
- \* d. Resolution to Approve an Appointment to the Montgomery Regional Solid Waste Authority
- \* e. Resolution to Approve the Disposition of University Building No. 0350 (Lumenhaus)
- \* f. Resolution to Approve an Easement to Atmos Energy Corporation in Support of Increased Gas Lines and Gas Line Capacity on Virginia Tech's Main Campus
  - g. Acceptance of the Capital Project Status Report

<sup>\*</sup> Requires full Board approval.

# CAPITAL PROJECTS UPDATE

PREPARED FOR THE BUILDINGS AND GROUNDS COMMITTEE OF THE BOARD OF VISITORS

APRIL 2022










# Project Portfolio

- 19 BOV-authorized projects -- active and complete (w/in 1-year warranty phase)
- Total value of ~\$1B
- Adds ~1.7M gross square feet (GSF) of new construction
- Renovates nearly 300K GSF of existing space








## Project Portfolio Distribution




### **BOV Authorized Projects**




# Project Portfolio Distribution



### Supported/Non-VT Projects







### Capital Project Portfolio



- = In Design
- = Under Construction
- = Warranty
  - \* = Design only




# In Design





# Projects In Design





### Undergraduate Science Laboratory Building







### Status:

- GMP submitted by CMaR in January over budget by approx 7.5%
- Successfully reduced budget overrun through Value Management options and sought 5% funding supplement from State in February
- Received 5% funding supplement from State on 9 March

### **Next Actions:**

Award of GMP (full construction) contract targeted for late March

| Legend: Schematic Design Phase            | Pre           | liminary Design F             | Phase     |            | Working   | g Drav |          |        |         | Co       |         | on Phase |         |          |           |         |         |          |         |    |         |
|-------------------------------------------|---------------|-------------------------------|-----------|------------|-----------|--------|----------|--------|---------|----------|---------|----------|---------|----------|-----------|---------|---------|----------|---------|----|---------|
|                                           | Total Project | Construction<br>Budget (\$M)  | Now Const | Ponovation | IANI MAAD | ADD    | CY 202   |        | OCT DEC | IANI MAR | CY 2    |          | OCT DEC | IANI MAE |           | 2023    | OCT DEC | IANI MAD | CY 2    |    | OCT DEC |
| Project Title                             |               | (Construction contract value) | (GSF)     | (GSF)      |           | 21     | 4-JUN JC | OL-SEP | FY2     |          | APK-JUN | JUL-SEP  |         | /23      | K APK-JUN | JUL-SEP | FY      |          | APK-JUN |    | (25     |
|                                           |               | contract value)               |           |            | Q3        | С      | Q4       | Q1     | Q2      | Q3       | Q4      | Q1       | Q2      | Q3       | Q4        | Q1      | Q2      | Q3       | Q4      | Q1 | Q2      |
| Undergraduate Science Laboratory Building | \$90.4        | \$69.5                        | 102,746   |            |           |        |          |        |         |          |         |          |         |          |           |         |         |          |         |    |         |
|                                           |               |                               |           |            |           |        |          |        |         |          |         |          |         |          |           |         |         |          |         |    |         |

Designer: ZGF Builder: Skanska



# Planning: Replace Randolph Hall (Mitchell Hall)



**CMaR State Authorized** 



### Status:

- Project authorized through Preliminary Design only
- Schematic Design is underway
- CMaR pre-construction contract is underway

### Next Actions:

- Complete Schematic Design phase and develop cost estimates
- Transition to Preliminary Design

| Legend: Schematic Design Phase                               | Pre                           | liminary Design P             | hase               |                     | Working       | Drawin | gs Phase |           | C        | onstruction | on Phase |    |                   |         |         |         |          |         |     |                |
|--------------------------------------------------------------|-------------------------------|-------------------------------|--------------------|---------------------|---------------|--------|----------|-----------|----------|-------------|----------|----|-------------------|---------|---------|---------|----------|---------|-----|----------------|
|                                                              |                               | Construction                  |                    |                     |               | C      | Y 2021   |           | - 1      | CY 2        | 022      |    |                   | CY 2    | 2023    | 1       |          | CY 2    | 024 |                |
| Project Title                                                | Total Project<br>Budget (\$M) | Budget (\$M)<br>(Construction | New Const<br>(GSF) | Renovation<br>(GSF) | JAN-MAR<br>FY |        | N JUL-SE | P OCT-DEC |          | APR-JUN     | JUL-SEP  |    | C JAN-MAR<br>FY23 | APR-JUN | JUL-SEP | OCT-DEC |          | APR-JUN |     | OCT-DEC<br>Y25 |
|                                                              |                               | contract value)               | , ,                | , ,                 | Q3            | Q4     | Q1       | Q2        | 22<br>Q3 | Q4          | Q1       | Q2 | Q3                | Q4      | Q1      | Q2      | 24<br>Q3 | Q4      | Q1  | Q2             |
| Planning: Replace Randolph Hall (Mitchell Hall) Design Only) | \$11.0                        | \$170.0                       | 284,000            |                     |               |        |          |           |          |             |          |    |                   |         |         |         |          |         |     |                |
|                                                              |                               |                               |                    |                     |               |        |          |           |          |             |          |    |                   |         |         |         |          |         |     |                |

Designer: Perkins & Will

Builder: Skanska



## Life, Health, Safety, Accessibility & Code Compliance

Design-Bid-Build
State Authorized



### Status:

- Preliminary Design cost estimates in development
- Transitioning to Working Drawings phase
- Supplemental funding request currently before General Assembly for full scope of this project which also addresses other accessibility priorities on campus

### **Next Actions:**

Complete Working Drawings in June and develop final cost estimates

| Legend: Schematic Design Phase                          | Preliminary Design Phase        |                  | Working | g Drawing:     | s Phase |         | C  | onstructio | on Phase |           |    |         |         |    |               |         |     |                |
|---------------------------------------------------------|---------------------------------|------------------|---------|----------------|---------|---------|----|------------|----------|-----------|----|---------|---------|----|---------------|---------|-----|----------------|
|                                                         | Construction                    |                  |         | CY             | 2021    |         |    | CY 2       | 022      |           |    | CY 2    | 2023    |    |               | CY 2    | 024 |                |
| Project Title                                           | Budget (\$M) (Construction (GSI | Renovation (GSF) |         | APR-JUN<br>/21 | JUL-SEP | OCT-DEC |    | APR-JUN    | JUL-SEP  | OCT-DEC . |    | APR-JUN | JUL-SEP |    | JAN-MAR<br>24 | APR-JUN |     | OCT-DEC<br>Y25 |
|                                                         | contract value)                 |                  | Q3      | Q4             | Q1      | Q2      | Q3 | Q4         | Q1       | Q2        | Q3 | Q4      | Q1      | Q2 | Q3            | Q4      | Q1  | Q2             |
| Life, Health, Safety, Accessibility and Code Compliance | \$3.1 \$2.2                     |                  |         |                |         |         |    |            |          |           |    |         |         |    |               |         |     |                |
|                                                         |                                 |                  |         |                |         |         |    |            |          |           |    |         |         |    |               |         |     |                |

Designer: Quinn Evans

Builder: TBD



### Student Wellness Improvements





### Status:

- Design is 99% complete
- Cost estimates received in February indicate project is 24% over budget principally due to extreme market escalation
- Developing strategy to meet program needs and provide key benefits for students through reduction of some project scope and infusion of some additional funding

### **Next Actions:**

Finalize and implement appropriate strategy to move project forward

| Legend: Schematic Design Phase                                  | Pre          | liminary Design P | hase  |            | Workin  | g Draw | vings Pha | ase      |         | C       | onstructio | on Phase |         |         |         |         |         |         |         |         |         |
|-----------------------------------------------------------------|--------------|-------------------|-------|------------|---------|--------|-----------|----------|---------|---------|------------|----------|---------|---------|---------|---------|---------|---------|---------|---------|---------|
|                                                                 |              | Construction      |       |            |         |        | CY 2021   | 1        |         |         | CY 2       | 022      |         |         | CY 2    | 2023    |         |         | CY 2    | 024     |         |
| Project Title                                                   |              | Budget (\$M)      |       | Renovation | JAN-MAF | APR-   | JUN JU    | IL-SEP ( | OCT-DEC | JAN-MAR | APR-JUN    | JUL-SEP  | OCT-DEC | JAN-MAR | APR-JUN | JUL-SEP | OCT-DEC | JAN-MAR | APR-JUN | JUL-SEP | OCT-DEC |
| Troject Hale                                                    | Budget (\$M) | (Construction     | (GSF) | (GSF)      | F'      | 21     |           |          | FY2     | 22      |            |          | FY      | 23      |         |         | FY      | 24      |         | FY      | Y25     |
|                                                                 |              | contract value)   |       |            | Q3      | Q4     | 4         | Q1       | Q2      | Q3      | Q4         | Q1       | Q2      | Q3      | Q4      | Q1      | Q2      | Q3      | Q4      | Q1      | Q2      |
| Student Wellness Improvements (War Memorial Gym & McComas Hall) | \$58.0       | \$44.0            |       | 217,708    |         |        |           |          |         |         |            |          |         |         |         |         |         |         |         |         |         |
|                                                                 |              |                   |       |            |         |        |           |          |         |         |            |          |         |         |         |         |         |         |         |         |         |

Designer: Cannon Design

Builder: Whiting-Turner



### Global Business & Analytics Complex Residence Halls

**Design-Bid-Build BOV Authorized** 



### Status:

 Program originally conceived for this project is now envisioned to be included in phase 1 of the Student Life Village

### **Next Actions:**

 This project may be closed and its budget redirected to the support the program within the Student Life Village

| Legend: Schematic Design Phase                      | Pre           | liminary Design P | hase      |            | Working | Drawings | Phase   |         | C       | onstruction | on Phase |         |         |         |         |         |         |         |         |         |
|-----------------------------------------------------|---------------|-------------------|-----------|------------|---------|----------|---------|---------|---------|-------------|----------|---------|---------|---------|---------|---------|---------|---------|---------|---------|
|                                                     |               | Construction      |           |            |         | CY 2     | 2021    |         |         | CY 2        | 2022     |         |         | CY 2    | 2023    |         |         | CY 2    | 024     |         |
| Due is st Title                                     | Total Project | Budget (\$M)      | New Const | Renovation | JAN-MAR | APR-JUN  | JUL-SEP | OCT-DEC | JAN-MAR | PR-JUN      | JUL-SEP  | OCT-DEC | JAN-MAR | APR-JUN | JUL-SEP | OCT-DEC | JAN-MAR | APR-JUN | JUL-SEP | OCT-DEC |
| Project Title                                       | Budget (\$M)  | (Construction     | (GSF)     | (GSF)      | FY2     | 1        |         | F       | Y22     |             |          | FY      | 23      |         |         | FY      | 24      |         | F۱      | Y25     |
|                                                     |               | contract value)   |           |            | Q3      | Q4       | Q1      | Q2      | Q3      | Q4          | Q1       | Q2      | Q3      | Q4      | Q1      | Q2      | Q3      | Q4      | Q1      | Q2      |
| Global Business & Analytics Complex Residence Halls | \$84.0        | \$66.0            | 160,000   |            | ON HOLE |          |         |         |         |             |          |         |         |         |         |         |         |         |         |         |

Designer: TBD Builder: TBD



### Planning: Tennis Center Improvements

Design-Bid-Build BOV Authorized



### Status:

- Design complete
- Project in close-out pending completion of private fundraising campaign and BOV construction authorization

### Next Actions:

None

| Legend: Schematic Design Phase                     | Prel          | iminary Design P             | Phase     |            | Working | g Drawings |         |         |          |    | on Phase       |         |           |    |                 |          |         |      |           |
|----------------------------------------------------|---------------|------------------------------|-----------|------------|---------|------------|---------|---------|----------|----|----------------|---------|-----------|----|-----------------|----------|---------|------|-----------|
|                                                    | Total Project | Construction<br>Budget (\$M) | New Const | Renovation | JAN-MAR |            | JUL-SEP | OCT-DEC | JAN-MAR  |    | 022<br>JUL-SEP | OCT-DEC | JAN-MAR   |    | 2023<br>JUL-SEP | OCT-DEC  | JAN-MAR | CY 2 | OCT-DEC   |
| Project Title                                      | Budget (\$M)  |                              | (GSF)     | (GSF)      |         | ′21<br>Q4  | Q1      |         | 22<br>Q3 | Q4 | Q1             |         | ′23<br>Q3 | Q4 | Q1              | FY<br>Q2 |         | Q4   | /25<br>Q2 |
| Planning: Tennis Center Improvements (Design Only) | \$0.8         | \$3.0                        | 7,000     | 500        |         |            |         |         |          |    |                |         |           |    |                 |          |         |      |           |

Designer: Tymoff & Moss Builder: TBD




# Under Construction





## Active Construction Projects







CM at Risk
State Authorized





- Construction underway for GMP-1 (early site package) for foundations/parking garage (27% complete)
- GMP-2 (building construction) pricing package in hand



### **Next Actions:**

- Finalize negotiations and award GMP-2 to construct the building
- Targeting GMP-2 award in late March/early April

| Legend: Schematic Design Phase                | Pre           | eliminary Design F | Phase     |            | Working | g Drawings | s Phase |         | C       | onstruction | on Phase |         |         |         |         |         |         |        |         |         |
|-----------------------------------------------|---------------|--------------------|-----------|------------|---------|------------|---------|---------|---------|-------------|----------|---------|---------|---------|---------|---------|---------|--------|---------|---------|
|                                               |               | Construction       |           |            |         | CY         | 2021    |         |         | CY 2        | 2022     |         |         | CY 2    | 2023    |         |         | CY 2   | 024     |         |
| Due in at Title                               | Total Project | Budget (\$M)       | New Const | Renovation | JAN-MAR | APR-JUN    | JUL-SEP | OCT-DEC | JAN-MAR | PR-JUN      | JUL-SEP  | OCT-DEC | JAN-MAR | APR-JUN | JUL-SEP | OCT-DEC | JAN-MAR | PR-JUN | JUL-SEP | OCT-DEC |
| Project Title                                 | Budget (\$M)  | (Construction      | (GSF)     | (GSF)      | FY      | 21         |         | FY      | 22      |             |          | FY      | 23      |         |         | FY      | 24      |        | FY      | 25      |
|                                               |               | contract value)    |           |            | Q3      | Q4         | Q1      | Q2      | Q3      | Q4          | Q1       | Q2      | Q3      | Q4      | Q1      | Q2      | Q3      | Q4     | Q1      | Q2      |
| Innovation Campus - Academic Building (Note 2 | \$302.1       | \$223.5            | 299,733   |            |         |            |         |         |         |             |          |         |         |         |         |         |         |        |         |         |
|                                               |               |                    |           |            |         |            |         |         |         |             |          |         |         |         |         |         |         |        |         |         |

Designer: SmithGroup

Builder: Whiting-Turner



# Dietrick Renovation (& Quillen Family Spirit Plaza)

**Design-Bid-Build BOV Authorized** 



### Status:

- Contract awarded in March for improvements to Dietrick Hall (capital project) and outdoor plaza (non-capital project)
- Both components executed under single construction contract



### **Next Actions:**

Anticipated completion in January 2023

| Legend:             | Schematic Design Phase | Pre           | eliminary Design F            | Phase     |            | Workir | ng Dra | _             |    |          |          |    | on Phase |         |                       |    |                 |          |           |      |          |          |
|---------------------|------------------------|---------------|-------------------------------|-----------|------------|--------|--------|---------------|----|----------|----------|----|----------|---------|-----------------------|----|-----------------|----------|-----------|------|----------|----------|
|                     |                        | Total Project | Construction<br>Budget (\$M)  | New Const | Renovation | JAN-MA | R API  | CY 2<br>R-JUN |    | OCT-DEC  | JAN-MAR  |    | JUL-SEP  | OCT-DEC | JAN-MAR               |    | 2023<br>JUL-SEP | OCT-DEC  | JAN-MAR   | CY 2 |          | OCT-DEC  |
|                     | Project Title          | Budget (\$M)  | (Construction contract value) | (GSF)     | (GSF)      | Q3     | Y21    | Q4            | Q1 | FY<br>Q2 | 22<br>Q3 | Q4 | Q1       | Q2      | <sup>7</sup> 23<br>Q3 | Q4 | Q1              | FY<br>Q2 | 724<br>Q3 | Q4   | FY<br>Q1 | 25<br>Q2 |
| Dietrick Renovation |                        | \$9.1         | \$6.8                         | 6,298     | 11,960     |        |        |               |    |          |          |    |          |         |                       |    |                 |          |           |      |          |          |
|                     |                        |               |                               |           |            |        |        |               |    |          |          |    |          |         |                       |    |                 |          |           |      |          |          |

Designer: Hanbury

Builder: Branch Builds



### Hitt Hall





### Status:

- GMP-1 (early site package) construction underway
- GMP-2 (building construction) awarded in March



### **Next Actions:**

Anticipated completion in February 2024

| Legend:   | Schematic Design Phase | Pre           | eliminary Design F        | Phase     |            | Working | Drawings |                 |         | C         |                 | on Phase |         |         |    |                 |         |           |    |                 |           |
|-----------|------------------------|---------------|---------------------------|-----------|------------|---------|----------|-----------------|---------|-----------|-----------------|----------|---------|---------|----|-----------------|---------|-----------|----|-----------------|-----------|
|           |                        | Total Project | Construction Budget (\$M) | New Const | Renovation | JAN-MAR |          | 2021<br>JUL-SEP | OCT-DEC | JAN-MAR   | CY 2<br>APR-JUN |          | OCT-DEC | JAN-MAR |    | 2023<br>JUL-SEP | OCT-DEC | JAN-MAR   |    | 2024<br>JUL-SEP | OCT-DEC   |
|           | Project Title          | Budget (\$M   | . ,                       | (GSF)     | (GSF)      | FY.     |          | Q1              |         | Y22<br>Q3 | Q4              | Q1       | FY.     |         | Q4 | Q1              |         | /24<br>Q3 | Q4 |                 | /25<br>Q2 |
| HITT Hall | (Note                  | 2) \$85.0     | \$65.5                    | 101,000   |            |         |          |                 |         |           |                 |          |         |         |    |                 |         |           |    |                 |           |

Designer: Cooper Cary

Builder: W M Jordan



### New Upper Quad Residence Hall

## CM at Risk BOV Authorized



### Status:

• Project on track (25% complete)



### Next Actions:

Anticipated completion in August 2023

| Legend: Schematic Desi        | gn Phase | Pre           | liminary Design P | hase      |            | Working | g Drawings | s Phase |         | C       | onstructio | on Phase |         |         |         |         |         |                                              |         |         |    |
|-------------------------------|----------|---------------|-------------------|-----------|------------|---------|------------|---------|---------|---------|------------|----------|---------|---------|---------|---------|---------|----------------------------------------------|---------|---------|----|
|                               |          |               | Construction      |           |            |         | CY 2       | 2021    |         |         | CY 2       | 022      |         |         | CY 2    | 2023    |         |                                              | CY 2    | 024     |    |
| Draiget Title                 | •        | Total Project | Budget (\$M)      | New Const | Renovation | JAN-MAR | APR-JUN    | JUL-SEP | OCT-DEC | JAN-MAR | APR-JUN    | JUL-SEP  | OCT-DEC | JAN-MAR | APR-JUN | JUL-SEP | OCT-DEC | CY 20 CT-DEC JAN-MAR APR-JUN J FY24 Q2 Q3 Q4 | JUL-SEP | OCT-DEC |    |
| Project Title                 |          |               | (Construction     | (GSF)     | (GSF)      | FY      | /21        |         | FY      | 22      |            |          | FY      | 23      |         |         | FY      | 24                                           |         | FY      | 25 |
|                               |          |               | contract value)   |           |            | Q3      | Q4         | Q1      | Q2      | Q3      | Q4         | Q1       | Q2      | Q3      | Q4      | Q1      | Q2      | Q3                                           | Q4      | Q1      | Q2 |
| New Upper Quad Residence Hall |          |               |                   |           |            |         |            |         |         |         |            |          |         |         |         |         |         |                                              |         |         |    |
|                               |          |               |                   |           |            |         |            |         |         |         |            |          |         |         |         |         |         |                                              |         |         |    |

Designer: Clark - Nexsen Builder: Vannoy



# Corps Leadership & Military Science Building

CM at Risk
BOV Authorized



### Status:

• Project on track (36% complete)



### Next Actions:

Anticipated completion in July 2023

| Legend: Schematic Design Phase               | Pre           | liminary Design P | hase      |            | Working | Drawings |         |         | C       | onstruction |         |         |         |         |         |         |         |         |         |         |
|----------------------------------------------|---------------|-------------------|-----------|------------|---------|----------|---------|---------|---------|-------------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|
|                                              |               | Construction      |           |            |         | CY 2     | 2021    |         |         | CY 2        | 022     |         |         | CY 2    | 023     |         |         | CY 2    | 024     |         |
| Project Title                                | Total Project |                   | New Const | Renovation | JAN-MAR | APR-JUN  | JUL-SEP | OCT-DEC | JAN-MAR | PR-JUN      | JUL-SEP | OCT-DEC | JAN-MAR | APR-JUN | JUL-SEP | OCT-DEC | JAN-MAR | APR-JUN | JUL-SEP | OCT-DEC |
| Project Title                                |               | (Construction     | (GSF)     | (GSF)      | FY      | 21       |         | FY      | 22      |             |         | FY      | 23      |         |         | FY      | ′24     |         | FY      | 25      |
|                                              |               | contract value)   |           |            | Q3      | Q4       | Q1      | Q2      | Q3      | Q4          | Q1      | Q2      | Q3      | Q4      | Q1      | Q2      | Q3      | Q4      | Q1      | Q2      |
| Corps Leadership & Military Science Building | \$52.0        | \$37.9            | 65,428    | 8,449      |         |          |         |         |         |             |         |         |         |         |         |         |         |         |         |         |
|                                              |               |                   |           |            |         |          |         |         |         |             |         |         |         |         |         |         |         |         |         |         |

Designer: Clark - Nexsen

Builder: Vannoy

# Livestock & Poultry Research Facilities (Phase I)



Design-Bid-Build
State Authorized







**Poultry Facility** 

Swine Facility





**Equine Facility** 

**Beef Facility** 

### Status:

Construction underway on 4 of 6 bid packages:

Poultry: 77% complete Swine: 58% complete

Equine: 77% complete Beef: 70% complete

### Next Actions:

Supplemental construction funding for 3 hay barns and demolition currently before General Assembly

| Legend: Schematic Design Phase                                   | Preliminary Design P                       | hase      |            | Working   | Drawings        | Phase |           | C       | onstructio       |    |         |         |                  |    |           |         |      |           |
|------------------------------------------------------------------|--------------------------------------------|-----------|------------|-----------|-----------------|-------|-----------|---------|------------------|----|---------|---------|------------------|----|-----------|---------|------|-----------|
|                                                                  | Construction Total Project Budget (\$M)    | New Const | Renovation | JAN-MAR   | CY 2<br>APR-JUN |       | OCT-DEC   | JAN-MAR | CY 20<br>APR-JUN |    | OCT-DEC | JAN-MAR | CY 20<br>APR-JUN |    | OCT-DEC   | JAN-MAR | CY 2 | OCT-DEC   |
| Project Title                                                    | Budget (\$M) (Construction contract value) | (GSF)     | (GSF)      | FYZ<br>Q3 |                 | Q1    | FY2<br>Q2 |         | Q4               | Q1 | FY.     |         | Q4               | Q1 | FY:<br>Q2 |         | Q4   | ′25<br>Q2 |
| Livestock & Poultry Research Facilities (Ph I) Various Locations | \$25.3 \$18.2                              |           |            |           |                 |       |           |         |                  |    |         |         |                  |    |           |         |      |           |

Designer: Spectrum Design

Builder: (Various)



### Data & Decisions Sciences Building





### Status:

• Project on track (63% complete)



### **Next Actions:**

Anticipated completion in April 2023

| Legend: Schematic Design Phase           | Pre           | liminary Design P             | hase      |            | Working  | g Drawings | Phase             |        |           | Construction |                 |          |         |    |                 |         |          |    |                 |           |
|------------------------------------------|---------------|-------------------------------|-----------|------------|----------|------------|-------------------|--------|-----------|--------------|-----------------|----------|---------|----|-----------------|---------|----------|----|-----------------|-----------|
|                                          | Total Project | Construction<br>Budget (\$M)  | New Const | Renovation | JAN-MAR  |            | 2021<br>JUL-SEP O | CT DEC | JAN-MAR   |              | 2022<br>JUL-SEP | OCT-DEC  | JAN-MAR |    | 2023<br>JUL-SEP | OCT-DEC | JAN-MAR  |    | 2024<br>JUL-SEP | OCT-DEC   |
| Project Title                            | Budget (\$M)  | (Construction contract value) | (GSF)     | (GSF)      | F)<br>Q3 |            | 01                |        | Y22<br>Q3 | 04           | 01              | FY<br>O2 |         | 04 | 01              |         | 24<br>Q3 | 04 |                 | Y25<br>Q2 |
| Data & Decision Sciences Building (D&DS) | \$79.0        | \$58.9                        | 120,000   |            |          |            |                   |        |           |              |                 | <u> </u> |         |    |                 |         |          |    |                 |           |
|                                          |               |                               |           |            |          |            |                   | -      |           |              |                 |          |         |    |                 |         |          |    |                 |           |

Designer: Moseley

Builder: Kjellstrom & Lee




### Chiller Plant (Phase II)









### Status:

Project on track (99% complete)

### **Next Actions:**

Test and commission chilled water network in summer 2022

| Legend: Schematic Design Phase | Pre          | liminary Design P                                | hase               |                     | Working        | Drawings | Phase   |               | C  | onstructio | on Phase |               |    |         |         |                |    |         |               |    |
|--------------------------------|--------------|--------------------------------------------------|--------------------|---------------------|----------------|----------|---------|---------------|----|------------|----------|---------------|----|---------|---------|----------------|----|---------|---------------|----|
|                                |              | Construction                                     |                    |                     |                | CY 2     | 2021    |               |    | CY 2       | 2022     |               |    | CY 2    | 023     |                |    | CY 2    | 024           |    |
| Project Title                  | Budget (\$M) | Budget (\$M)<br>(Construction<br>contract value) | New Const<br>(GSF) | Renovation<br>(GSF) | JAN-MAR<br>FY2 |          | JUL-SEP | OCT-DEC<br>FY |    | PR-JUN     | JUL-SEP  | OCT-DEC<br>FY |    | APR-JUN | JUL-SEP | OCT-DEC<br>FY: |    | APR-JUN | JUL-SEP<br>FY |    |
|                                |              | contract value)                                  |                    |                     | Q3             | Q4       | Q1      | Q2            | Q3 | Q4         | Q1       | Q2            | Q3 | Q4      | Q1      | Q2             | Q3 | Q4      | Q1            | Q2 |
| Chiller Plant Phase II         | \$42.9       | \$32.7                                           | N/A                |                     |                |          |         |               |    |            |          |               |    |         |         |                |    |         |               |    |
|                                |              |                                                  |                    |                     |                |          |         |               |    |            |          |               |    |         |         |                |    |         |               |    |

Designer: AEI

Builder: Faulconer



### Gas-Fired Boiler at Central Steam Plant



**Design-Bid-Build BOV** Authorized







### Status:

Project complete

### **Next Actions:**

Waiting DEQ issuance of final boiler permit for alternative fuel source (fuel oil)

| Legend: Schematic Design Phase          | Pre           | liminary Design P | hase      |            | Working | Drawings | Phase   |         | C       | onstruction | on Phase |         |         |         |         |         |         |         |         |         |
|-----------------------------------------|---------------|-------------------|-----------|------------|---------|----------|---------|---------|---------|-------------|----------|---------|---------|---------|---------|---------|---------|---------|---------|---------|
|                                         |               | Construction      |           |            |         | CY 2     | 2021    |         |         | CY 2        | .022     |         |         | CY :    | 2023    |         |         | CY 2    | 024     |         |
| Project Title                           | Total Project |                   | New Const | Renovation | JAN-MAR | APR-JUN  | JUL-SEP | OCT-DEC | JAN-MAR | APR-JUN     | JUL-SEP  | OCT-DEC | JAN-MAR | APR-JUN | JUL-SEP | OCT-DEC | JAN-MAR | APR-JUN | JUL-SEP | OCT-DEC |
| Froject ride                            | Budget (\$M)  | (Construction     |           | (GSF)      | FY      | 21       |         | FY      | '22     |             |          | FY:     | 23      |         |         | FY      | 24      |         | FY      | 25      |
|                                         |               | contract value)   |           |            | Q3      | Q4       | Q1      | Q2      | Q3      | Q4          | Q1       | Q2      | Q3      | Q4      | Q1      | Q2      | Q3      | Q4      | Q1      | Q2      |
| Gas-Fired Boiler at Central Steam Plant | \$8.2         | \$3.8             | N/A       |            |         |          |         |         |         | WA          | RRANTY   |         |         |         |         |         |         |         |         |         |
|                                         |               |                   |           |            |         |          |         |         |         |             |          |         |         |         |         |         |         |         |         |         |

Designer: AEI

Builder: Southern Air



## Holden Hall Renovation





### Status:

Project complete; move-in underway



### **Next Actions:**

Address punch list and close out contract

| Legend:                 | Schematic Design Phase                  | Pre          | iminary Design F | hase       |         | Working | g Drawings | Phase      |             | C      | onstructio | on Phase |         |         |         |         |         |         |         |         |    |    |     |  |    |
|-------------------------|-----------------------------------------|--------------|------------------|------------|---------|---------|------------|------------|-------------|--------|------------|----------|---------|---------|---------|---------|---------|---------|---------|---------|----|----|-----|--|----|
|                         |                                         |              | Construction     |            |         | CY 2021 |            |            |             | CY 2   |            | CY 2022  |         | CY 2023 |         |         |         | CY 2024 |         |         |    |    |     |  |    |
|                         | Project Title Total Project Budget (\$M | Budget (\$M) | New Const        | Renovation | JAN-MAR | APR-JUN | JUL-SEP    | OCT-DEC    | JAN-MAR     | PR-JUN | JUL-SEP    | OCT-DEC  | JAN-MAR | APR-JUN | JUL-SEP | OCT-DEC | JAN-MAR | APR-JUN | JUL-SEP | OCT-DEC |    |    |     |  |    |
|                         |                                         | Budget (\$M) | (Construction    | (GSF)      | ` '     | (GSF)   | -) (GSF)   | GSF) (GSF) | (GSF) (GSF) | (GSF)  | SF) FY21   |          | FY:     |         | 22      |         |         | FY      | 23      |         |    | FY | ′24 |  | F١ |
|                         |                                         |              | contract value)  |            |         | Q3      | Q4         | Q1         | Q2          | Q3     | Q4         | Q1       | Q2      | Q3      | Q4      | Q1      | Q2      | Q3      | Q4      | Q1      | Q2 |    |     |  |    |
| Holden Hall Renovations |                                         | \$74.9       | \$58.5           | 82,905     | 20,240  |         |            |            |             | WARR   | ANTY       |          |         |         |         |         |         |         |         |         |    |    |     |  |    |
|                         |                                         |              |                  |            |         |         |            |            |             |        |            |          |         |         |         |         |         |         |         |         |    |    |     |  |    |

Designer: Moseley

Builder: WM Jordan



# Creativity & Innovation District LLC

### <u>Design-Build</u> BOV Authorized



### Status:

Project complete



### **Next Actions:**

Address punch list items and close out contract

| Legend: Schematic Design Phase                             | Pre           | liminary Design P | hase               |                     | Working    | Drawings | Phase   |         |         | onstruction | on Phase |         |         |         |         |         |         |         |         |         |         |
|------------------------------------------------------------|---------------|-------------------|--------------------|---------------------|------------|----------|---------|---------|---------|-------------|----------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|
|                                                            |               | Construction      |                    |                     |            | CY 2     | 2021    |         |         | CY 2        | 022      |         |         | CY 2    | 2023    |         |         | CY 2    | 024     |         |         |
| Project Title                                              | Total Project |                   | New Const<br>(GSF) | Renovation<br>(GSF) | Renovation | JAN-MAR  | APR-JUN | JUL-SEP | OCT-DEC | JAN-MAR     | APR-JUN  | JUL-SEP | OCT-DEC | JAN-MAR | APR-JUN | JUL-SEP | OCT-DEC | JAN-MAR | APR-JUN | JUL-SEP | OCT-DEC |
| Project ritle                                              | Budget (\$M)  | ) (Construction   |                    |                     | FY         | '21      |         | FY:     | 22      |             |          | F       | Y23     |         |         | FY      | 24      |         | FY      | 25      |         |
|                                                            |               | contract value)   |                    |                     | Q3         | Q4       | Q1      | Q2      | Q3      | Q4          | Q1       | Q2      | Q3      | Q4      | Q1      | Q2      | Q3      | Q4      | Q1      | Q2      |         |
| Creativity & Innovation District Living Learning Community | \$105.5       | \$85.3            | 232,000            |                     |            |          | W       | ARRANTY | 1       |             |          |         |         |         |         |         |         |         |         |         |         |
|                                                            |               |                   |                    |                     |            |          |         |         |         |             |          |         |         |         |         |         |         |         |         |         |         |

Designer: Hanbury

Builder: WM Jordan



# Improve Kentland Facilities (Phase II)

Design-Bid-Build
State
Authorized







### Status:


- APR Building construction complete
- BETR Building construction complete
- MRL Building construction complete

### **Next Actions:**

APR Building: Close out contract (warranty period complete)

BETR Building: Close-out contract (warranty period complete)

MRL Building: Resolve manure treatment issue (design/warranty issue)



Designer: Spectrum Design

Builder(s): APR = Snyder; MRL & BETR = CPPI



## Multi-Modal Transit Facility

# <u>Design-Bid-Build</u> Town of Blacksburg (ToB) Project





### Status:

Construction underway (25% complete)

### Next Actions:

Anticipated completion in April 2023

| Legend: Schematic Des        | ign Phase | Pre                   | liminary Design P | hase      |            | Working | Drawings | s Phase |         | C              | onstructio | n Phase           |      |         |         |         |                 |         |         |         |         |  |      |  |
|------------------------------|-----------|-----------------------|-------------------|-----------|------------|---------|----------|---------|---------|----------------|------------|-------------------|------|---------|---------|---------|-----------------|---------|---------|---------|---------|--|------|--|
|                              |           |                       | Construction      |           |            |         | CY 2     | 2021    |         |                | CY 2       | 022               |      |         | CY 2    | 2023    |                 |         | CY 2    | 024     |         |  |      |  |
| During A Title               |           | Total Project Bud     |                   | New Const | Renovation | JAN-MAR | APR-JUN  | JUL-SEP | OCT-DEC | CT-DEC JAN-MAR |            | UN JUL-SEP OCT-DE |      | JAN-MAR | APR-JUN | JUL-SEP | OCT-DEC         | JAN-MAR | APR-JUN | JUL-SEP | OCT-DEC |  |      |  |
| Project Title                |           | Budget (\$M) (Constru | -                 | (GSF)     | (GSF)      | (GSF)   | (GSF)    | (GSF)   | FY21    |                | Y21        |                   | FY22 |         |         |         | <sup>2</sup> 23 |         |         | FY      | FY24    |  | FY25 |  |
|                              |           |                       | contract value)   |           |            | Q3      | Q4       | Q1      | Q2      | Q3             | Q4         | Q1                | Q2   | Q3      | Q4      | Q1      | Q2              | Q3      | Q4      | Q1      | Q2      |  |      |  |
| Multi-Modal Transit Facility | (Note 1)  | N/A                   | N/A               | 13,606    |            |         |          |         |         |                |            |                   |      |         |         |         |                 |         |         |         |         |  |      |  |
| Note 1: Non-VT project       |           |                       |                   |           |            |         |          |         |         |                |            |                   |      |         |         |         |                 |         |         |         |         |  |      |  |

Designer: Wendel (ToB contract)

Builder: WM Schlosser (ToB contract)



# Definitions

- State Authorized: Authorized and funded (whole or in part) by the Virginia General Assembly
- BOV Authorized: Authorized and funded by the Virginia Tech Board of Visitors

- Schematic Design Phase = 0% to approx 20% design complete
- **Preliminary Design Phase** = Approx 20% to approx 50% design complete
- Working Drawing Phase = Approx 50% to 100% design complete

GMP = Guaranteed Maximum Price



## Construction Methods

### Design-Bid-Build (DBB):

- A/E completes full design
- Invitation For Bid (IFB) issued...contract awarded to lowest bidder

### **Construction Manager at Risk (CMaR):**

- A/E completes full design
- CMaR's compete for project during early stage of design
- CMaR hired during schematic design phase
- When final designs are complete, CMaR develops Guaranteed Maximum Price (GMP)

### Design-Build (D/B):

- A/E completes partial design ("criteria docs")
- D/B teams (builder + A/E) compete for project and propose full price for project delivery
- Selection based upon "best value"
- D/B team completes design and executes construction





# MAJOR PROJECT UPDATES

## **Steady Progress**

- Virginia Seafood AREC
- · Livestock and Poultry Research Facilities, Ph. 1
  - New Swine Center
  - New Beef Nutrition Facility and Hay Barn
  - New Broiler and Turkey Grow-out facilities
  - New Equine Facility and Equipment Storage Building
- Beef Barn Repairs
- SWAREC Exterior Repairs (4 buildings)
- EVAREC Experiment Building Repairs
- ESAREC Exterior Repairs (7 buildings)
- Alphin-Stuart Arena Footing Replacement









## NEW VIRGINIA SEAFOOD AREC

Completion: March 2022

Vacate existing building: May 2022

Open House: November 30, 2022

Please join us!



# LIVESTOCK AND POULTRY RESEARCH FACILITIES

### Substantial Completion Schedules

Beef Nutrition Facility and Hay Barn: May 2022

Swine Center: June 2022

Equine Barn and Equipment Storage: May 2022

Turkey and Broiler Grow-out Facilities: April 2022

Furnishing and Equipment purchases in progress



















## ALPHIN-STUART ARENA FOOTING REPLACEMENT

- Increased safety for horses and riders
- Industry-leading materials used in top equine facilities
- Waterless and dust-free
  - Almost 9,000,000 gallons of water and 1,750 manhours of labor saved over 5 years
  - Simplifies maintenance
  - Cleaner facility
- Completed during Spring Break

# MAJOR PROJECT UPDATES

## Planning in progress or beginning soon:

- LPRF Final Bid Packages 5 and 6
- · System-Wide AREC Improvements, Ph. 1
- Human and Agricultural Biosciences Building II
- Hampton Roads AREC future planning
- Maintenance Reserve Planning for 2022-2024

# TECHNOLOGY AND CONNECTIVITY

- 1 Gbps Internet service available at 2 ARECs and ordered for 3 others
- RTK (Real Time Kinematic) scheduled for installation at 7 ARECs for spring 2022
- \$1.14M in network equipment for ARECs and VCE awaiting delivery and installation
- Trial project for field-level wireless communications is set to begin in late April/early May at one AREC



|             | PROJECT NAME                                                                                                                                                                                 | PROJECT DESCRIPTION                                                                                                                                                                                                                                                                                                                                                                          | ESTIMATED TOTAL PROJECT COST | FUND SOURCE         | PROJECT TEAMS                                                                   | CONTRACT COMPLETION<br>DATE  | PROJECT STATUS                                                                                                     |  |
|-------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------|---------------------|---------------------------------------------------------------------------------|------------------------------|--------------------------------------------------------------------------------------------------------------------|--|
| CAPITAL PRO |                                                                                                                                                                                              |                                                                                                                                                                                                                                                                                                                                                                                              |                              |                     |                                                                                 |                              |                                                                                                                    |  |
|             | gh March 31, 2022  ECTS IN CONSTRUCTION                                                                                                                                                      |                                                                                                                                                                                                                                                                                                                                                                                              |                              |                     |                                                                                 |                              |                                                                                                                    |  |
|             | Improve Kentland Facilities, Phase II                                                                                                                                                        | Applied Reproduction Facility (APR): 4,510 SF barn at Vet-Med for palpation and breeding instruction. Bovine Extension, Teaching and Research (BETR) Facility: 3,500 SF classroom bulding and 5,100 SF demonstration                                                                                                                                                                         | \$12,463,000                 | Capital Outlay      | Spectrum                                                                        | Fall 2020                    | All projects have reached substantial completion and have certificate of occupancy. Minor corrective work is       |  |
|             | improve rendana radinaes, r nase n                                                                                                                                                           | arena at livestock center on Plantation Road. Metabolic Research Laboratory (MRL): 11,330 SF animal laboratory at the Dairy Center at Kentland Farm.                                                                                                                                                                                                                                         | <b>\$12,103,000</b>          | Capital Saliay      | Snyder, CPPI                                                                    | 1 un 2020                    | ongoing and owner furnished equipment installation is in progress.                                                 |  |
|             | New Virginia Seafood AREC Building                                                                                                                                                           | 21,698 SF, 3-story bulding to replace existing aging and structurally unsound facility in Hampton, Virginia with state-of-the-art aquaculture research and extension facilities. Facility owned and developed by Virginia Tech                                                                                                                                                               | \$9,260,000                  | Various             | RRMM                                                                            | March 2022                   | Project substantially complete and move-in is in progress.                                                         |  |
|             |                                                                                                                                                                                              | Foundation.                                                                                                                                                                                                                                                                                                                                                                                  |                              |                     | E.T. Gresham                                                                    |                              |                                                                                                                    |  |
|             |                                                                                                                                                                                              | Pkg 1: New Swine Center at Kentland Farm.                                                                                                                                                                                                                                                                                                                                                    |                              |                     | Spectrum                                                                        |                              |                                                                                                                    |  |
|             | Livestock and Poultry Research Facilities, Phase I                                                                                                                                           | Pkg 2: New Beef Nutrition Facility & Hay Shed at Kentland Farm Pkg 3: New Broiler &Turkey Grow-out facilities at the Turkey Research Center (Glade Rd.) Pkg 4: New Equitation Barn & Equipment Storage Building at Livestock Center (Plantation Rd.) Pkg 5: 3 New Hay Sheds at Smithfield Horse Center, Fields west of US 460, and Heth Farm Pkg 6: Final Demolition of remaining facilities | \$31,074,000                 | Capital Outlay      | Pkg 1: SIMCON Pkg 2: CPPI Pkg 3: CPPI Pkg 4: Clark Nexsen Pkg 5: TBD Pkg 6: TBD | Packages 1-4:<br>Summer 2022 | Packages 1-4 are under construction and making good progress.  Packages 5-6: Design on hold pending funding appeal |  |
| PROJE       | ECTS IN DESIGN                                                                                                                                                                               |                                                                                                                                                                                                                                                                                                                                                                                              |                              |                     |                                                                                 |                              |                                                                                                                    |  |
|             | (none)                                                                                                                                                                                       |                                                                                                                                                                                                                                                                                                                                                                                              |                              |                     |                                                                                 |                              |                                                                                                                    |  |
| PROJE       | ECT INITIATION / PLANNING STAGE                                                                                                                                                              |                                                                                                                                                                                                                                                                                                                                                                                              |                              |                     |                                                                                 |                              |                                                                                                                    |  |
|             |                                                                                                                                                                                              | Renew and expand 50,660 GSF of aging and deteriorating AREC facilities - 12,160 SF of renovations and 38,500                                                                                                                                                                                                                                                                                 |                              |                     | TBD                                                                             |                              |                                                                                                                    |  |
|             | System-Wide AREC Improvements, Phase I                                                                                                                                                       | SF of new construction storage, greenhouse, housing, research and outreach facilities - to update condition and expand capacity. 13 projects identified at 10 ARECs.                                                                                                                                                                                                                         | n \$16,850,000               | Capital Outlay      | TBD                                                                             | TBD                          | Capital budget request submitted to state for consideration in 2022 budget.                                        |  |
|             | Harris and Angin Harris Branch and B. Hallan H                                                                                                                                               | Construct new research lab facility for the School of Plant and Environmental Sciences to co-locate numerous                                                                                                                                                                                                                                                                                 | \$ 450,000,000               | Carital O. Ha       | EYP                                                                             | TDD                          | Re-programming effort underway for a \$53.5 M construction target. Completion anticipated early summer             |  |
|             | Human and Agricultural Biosciences Building II                                                                                                                                               | research teams in one location with modernized facilities to focus on studying climate change.                                                                                                                                                                                                                                                                                               | \$68,000,000                 | Capital Outlay      | TBD                                                                             | TBD                          | 2022.                                                                                                              |  |
|             | 6-Year Capital Outlay Plan for the 2022-24 biennium                                                                                                                                          | Capital budget requests for six projects: CNRE Center Woods, System-Wide AREC Improvements Phase I Glade Road Relocation, Livestock and Poultry Research Facilities Phase II, Human and Agricultural Biosciences                                                                                                                                                                             |                              | TBD                 | TBD                                                                             | TBD                          | Scope and budget development.                                                                                      |  |
|             | 0-Teal Capital Outlay Flam for the 2022-24 Dieminum                                                                                                                                          | Building II, and System-Wide AREC Improvements Phase II.                                                                                                                                                                                                                                                                                                                                     | שטו                          | 100                 | TBD                                                                             | 100                          | Scope and budget development.                                                                                      |  |
|             | AL PROJECTS<br>gh March 31, 2022                                                                                                                                                             |                                                                                                                                                                                                                                                                                                                                                                                              |                              |                     |                                                                                 |                              |                                                                                                                    |  |
|             | ECTS COMPLETED SINCE LAST REPORT                                                                                                                                                             |                                                                                                                                                                                                                                                                                                                                                                                              |                              |                     |                                                                                 |                              |                                                                                                                    |  |
|             | Minor Projects (<\$25,000 each):  Alson H. Smith Jr. AREC Greenhouse Controls Upgrade  Alson H. Smith Jr. AREC Office and Lab Electrical Upgrade                                             | Replacement and modernization of greenhouse environmental controls  Replacement of elec. panel and installation of add'l emergency circuits for new lab equipment                                                                                                                                                                                                                            | ¢07.000                      | CALC /VAEC          | -                                                                               | Various                      | Commission                                                                                                         |  |
|             | Eastern Shore AREC Headhouse Boiler Replacement Eastern Shore AREC Fiber Optic Installation Hampton Roads AREC Fiber Optic Installation Shenandoah Valley AREC Exterior Building Maintenance | Replace leaking boiler in Headhouse Install underground fiber optic lines to extend network service to additional buildings (2 residences) Install underground fiber optic lines to extend network service to additional buildings (2 res., 1 office) Exterior painting of 3 farm buildings                                                                                                  | \$97,000                     | CALS / VAES         | Multiple                                                                        | Various                      | Complete                                                                                                           |  |
|             | Turkov Contor Comico Building CO2 Bankand Miss Bank                                                                                                                                          | After leaks were discovered in the roof above new restroom renovation project, building concept Contact Service Building 602 Boof and Miss Benairs                                                                                                                                                                                                                                           |                              | Maintonance Recerve | HDH                                                                             | November 2024                | 2021 Poof replacement in progress and on schodule                                                                  |  |
|             | Turkey Center Service Building 603 Roof and Misc. Repairs                                                                                                                                    | assessment determined more extensive work was necessary to preserve building including new roof, gutters windows, doors, and other misc. repairs                                                                                                                                                                                                                                             | , \$151,000                  | Maintenance Reserve | SRC                                                                             | November 2021                | Roof replacement in progress and on schedule.                                                                      |  |

|      | PROJECT NAME                                                                          | PROJECT DESCRIPTION                                                                                                                                                                                                        | ESTIMATED TOTAL PROJECT COST | FUND SOURCE                          | PROJECT TEAMS                                          | CONTRACT COMPLETION DATE | PROJECT STATUS                                                                                                 |  |  |
|------|---------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------|--------------------------------------|--------------------------------------------------------|--------------------------|----------------------------------------------------------------------------------------------------------------|--|--|
|      | Hampton Roads AREC Repair Bulkhead & Pump House                                       | Existing bulkhead, which protects the freshwater intake, pump system and pump house has deteriorated beyond repair. Project will replace wooden bulkhead with vinyl, and replace deteriorated door and roof on pump house. |                              | Maintenance Reserve                  | Mattern and Craig  Colin Marine                        | - Winter 2021            | Construction underway.                                                                                         |  |  |
|      | Alabia Chuart Arana Faating Danlagamant                                               | Existing footing is beyond useful life and in need of replacement. Materials being upgraded for enhanced                                                                                                                   | ¢176.000                     | CALS                                 | -                                                      | Spring 2022              | Work is complete                                                                                               |  |  |
|      | Alphin-Stuart Arena Footing Replacement                                               | performance, ease of maintenance, and greater sustainability.                                                                                                                                                              | \$176,000                    | CALS                                 | Footing First, Tractor Works                           | Spring 2022              | Work is complete.                                                                                              |  |  |
| PRO  | JECTS IN CONSTRUCTION                                                                 |                                                                                                                                                                                                                            |                              |                                      |                                                        |                          |                                                                                                                |  |  |
|      | Minor Projects (<\$25,000 each): Alson H. Smith Jr. AREC New Hoophouse                | Construct a 20' x 48' gable high tunnel hoophouse for horticultural research projects.                                                                                                                                     |                              |                                      | -                                                      |                          |                                                                                                                |  |  |
|      | Middleburg AREC Hot Walker Installation<br>Reyolds Homestead FRRC Exterior Repairs    | Site prep and electrical hookup for installation of new horse exercising research equipment.  Repair deteriorating eaves and trim on main AREC building.                                                                   | \$37,000                     | CALS / VAES                          |                                                        | Ongoing                  | In Progress                                                                                                    |  |  |
|      | Eastern Va. AREC Lighting Upgrades                                                    | Upgrade lighting in Main Building and Scott Farm Shop Buildings to LED.                                                                                                                                                    |                              |                                      | Multiple                                               |                          |                                                                                                                |  |  |
|      | AREC Estadou Cianado Harvados                                                         | le stelletion of 2 novembrion signs at each AREC with refusely addresses to match assess the second in a                                                                                                                   | ¢24.000                      | CALC /VAEC                           | -                                                      | TDD                      | Signage instation complete at Tidewater, Southwest Virginia, Alson H. Smith Jr., Eastern Virginia, Middleburg, |  |  |
|      | AREC Exterior Signage Upgrades                                                        | Installation of 2 new exterior signs at each AREC with refreshed design to match current branding.                                                                                                                         | \$81,000                     | CALS / VAES                          | Westview                                               | <b>→</b> (RI)            | and Shenandoah Valley ARECs. Final design and fabrication pending at others.                                   |  |  |
|      | Doof Down Donoire                                                                     | Exterior and interior demolition followed by the installation of new roofing, hay loft flooring, doors, windows                                                                                                            | \$1,064,000                  | Maintanana Basanya                   | HDH, FEA                                               | Summer 2022              | Construction in progress. Roofing completion delayed due to change in roof materials. Interior repairs to be   |  |  |
|      | Beef Barn Repairs                                                                     | and lighting. This work was originally included in LPRF Phase 1, but removed due to scope concerns.                                                                                                                        | \$1,004,000                  | Maintenance Reserve-                 | Thor, SRC                                              | Summer 2022              | completed after spring semester.                                                                               |  |  |
|      | Southwest Virginia AREC - Exterior Building Repairs                                   | Repair roof, siding and door damage on Tobacco Barns 1 (0749) and 2 (0747), Cattle Barn #5 (0741) and Workshop/Machinery Shed (0742).                                                                                      | \$583,000                    | Maintenance Reserve                  | 5 Design                                               | Spring 2022              | Tobacco Barns #1 and #2 are complete. Cattle Barn is in progress, to be followed by Machine Shed.              |  |  |
|      |                                                                                       | Workshop/Machinery Shed (0742).                                                                                                                                                                                            |                              |                                      | Lily Construction                                      |                          |                                                                                                                |  |  |
|      | Washington Street Greenhouse Complex Renovations                                      | Repairs and upgrades to modernize aging controlled growth environments.                                                                                                                                                    | \$90,000                     | CALS / VAES /<br>Maintenance Reserve | VT Facilities Engineering  Bell Electric, VT HVAC Shop | TBD                      | Repairs to electrical system underway. Repairs to venting system waiting for materials.                        |  |  |
|      |                                                                                       |                                                                                                                                                                                                                            |                              |                                      | TBD                                                    |                          |                                                                                                                |  |  |
|      | Reynolds Homestead FRRC - Exterior Repairs                                            | Main Building (1030) needs window replacement, repairs of rotting soffit/fascia/flashing, deck repair and bathroom upgrade. Lath House (1030C) roof and trusses need repair.                                               | \$30,000                     | Maintenance Reserve-                 | TBD                                                    | TBD                      | Scope and budget development. Construction planned in FY 2023.                                                 |  |  |
| PRO. | IECTS IN DESIGN                                                                       |                                                                                                                                                                                                                            |                              |                                      |                                                        |                          |                                                                                                                |  |  |
|      | Minor Projects (<\$25,000) each:                                                      | 960 square foot prefabricated structure for field storage of harvested peanuts.                                                                                                                                            | \$37,000                     | CALS / VAES                          | -                                                      | Various                  | In Progress                                                                                                    |  |  |
|      | Tidewater AREC Peanut Storage Shed Southwest Virginia AREC Tobacco Barn #3 Demolition | Demolition of existing barn no longer needed.                                                                                                                                                                              | \$37,000                     | CALS / VAES                          | Multiple                                               | Various                  | In Progress                                                                                                    |  |  |
|      | Eastern Virginia AREC - Experiment Building Renovation                                | Renovation and upgrade of existing under-utilized office, workshop and meeting space. Building HVAC system has failed and is not working. Electrical and plumbing are outdated. Building is not ADA accessible. General    |                              | Maintenance                          | Structures Group                                       | TBD                      | Project is out for bid.                                                                                        |  |  |
|      |                                                                                       | condition is deteriorating.                                                                                                                                                                                                | <b>,</b>                     | Reserve                              | TBD                                                    |                          |                                                                                                                |  |  |
|      | Eastern Shore AREC - Exterior Building Repairs                                        | Multiple buildings are in need of exterior repairs. Head house (1214) and Shop Building (1215) is in need of structural repairs to walls and repointing. Implement Shed (1216), Sweet Potato Storage (1217), Produce       |                              | Maintenance Reserve                  | Structures Group                                       | TBD                      | Project is out for bid.                                                                                        |  |  |
|      | <u> </u>                                                                              | Grading (1218), and Insectary (1220) need exterior waterproofing, door repair, pointing repairs and gutters.                                                                                                               |                              |                                      | TBD                                                    |                          |                                                                                                                |  |  |
|      | Southern Piedmont AREC - Packhouse Restroom Repairs                                   | Packhouse (0897) restroom is in need of plumping repairs and upgrade to be reconfigured for ADA access. Packhouse roof is leaking and needs repair.                                                                        | \$122,000                    | Maintenance Reserve                  | Thompson & Litton  TBD                                 | - TBD                    | Design is in progress.                                                                                         |  |  |
|      |                                                                                       |                                                                                                                                                                                                                            | <u> </u>                     |                                      |                                                        |                          |                                                                                                                |  |  |

|       | PROJECT NAME                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | PROJECT DESCRIPTION                                                                                                                                                                                                                                                                                                  | ESTIMATED TOTAL PROJECT COST | FUND SOURCE              | PROJECT TEAMS                 | CONTRACT COMPLETION DATE | PROJECT STATUS                                                                                             |
|-------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------|--------------------------|-------------------------------|--------------------------|------------------------------------------------------------------------------------------------------------|
|       | Urban Horticulture Center LED Lighting Retrofit                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                | Replace failing fixtures to restore operational effectivenes and realize energy savings (2 buildings)                                                                                                                                                                                                                | TBD                          | Energy Management        | In house                      | - TBD                    | Bidding is in progress                                                                                     |
|       | Orban Horticulture Center LLD Lighting Retront                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 | Replace failing fixtures to restore operational effectivenes and realize effergy savings (2 buildings)                                                                                                                                                                                                               | 100                          | Lifergy Management       | TBD                           | 160                      | bluding is in progress                                                                                     |
|       | Kontland Form Dairy Compley LED Lighting Betrefit                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | Bonlace failing fiveures to restore enerational effectivenes and realize energy savings (E buildings)                                                                                                                                                                                                                | TBD                          | Energy Management        | In house                      | - TBD                    | Bidding is in progress                                                                                     |
|       | Kentland Farm Dairy Complex LED Lighting Retrofit                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | Replace failing fixtures to restore operational effectivenes and realize energy savings (5 buildings).                                                                                                                                                                                                               | 180                          | / CALS                   | TBD                           | TBD                      | Bidding is in progress                                                                                     |
|       | Hoth Form Shad and Sila Domalition                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | Demolich two structures that are currently unsafe and energtionally unnecessary                                                                                                                                                                                                                                      | TDD                          | CALS                     | TBD                           | TBD                      | Determining nermitting requirements                                                                        |
|       | Heth Farm Shed and Silo Demolition                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | Demolish two structures that are currently unsafe and operationally unnecessary                                                                                                                                                                                                                                      | TBD                          | CALS                     | TBD                           | - IBD                    | Determining permitting requirements.                                                                       |
|       | Diverse de Orangia de Labracia de Conserva |                                                                                                                                                                                                                                                                                                                      | TDD                          | CALC                     | Gibson Engineering            | TDD                      |                                                                                                            |
|       | Prices Fork Quarantine Lab Emergency Generator                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 | Installation of new emergency backup generator to comply with regulatory requirements                                                                                                                                                                                                                                | TBD                          | CALS                     | TBD                           | TBD                      | Desgin is in progress.                                                                                     |
|       | Courthouse Diades out ADEC Devement sourcise                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | Existing main parking lots (3) and primary internal roadways are deteriorating and in need of repair.                                                                                                                                                                                                                | ¢126.000                     | CALC / VAEC              | -                             | TDD                      | Contractor super received. Evalue antique hains avaluated                                                  |
|       | Southern Piedmont AREC - Pavement repairs                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      | Approximately 1,300 square feet of milling and 8,400 square yards of 2-inch asphalt overlay required.                                                                                                                                                                                                                | \$126,000                    | CALS / VAES              | TBD                           | TBD                      | Contractor quote received. Funding options being evaluated.                                                |
|       | Tidovector ADEC - Weter eveters remain                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | Water line from well to main office complex is failing in multiple locations and requires frequent repair                                                                                                                                                                                                            | irs, TBD                     | Maintenance Reserve      | TBD                           | TBD                      | City to a fee yearing a Obtaining and to fee years a line installation on animate side of mater            |
|       | Tidewater AREC - Water system repair                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           | creating water quality concerns. Project is to connect to public water system with 1.5-inch water line.                                                                                                                                                                                                              | IBD                          | Maintenance Reserve      | TBD                           | - IRD                    | City tap fee received. Obtaining quote for water line installation on private side of meter.               |
|       | Alabia Charat Arana Boof Busin yansin                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |                                                                                                                                                                                                                                                                                                                      | TDD                          | NA internal December     | TBD                           | TDD                      | Durch as a sudara haire issued                                                                             |
|       | Alphin-Stuart Arena Roof Drain repair                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          | Repair failing roof drains.                                                                                                                                                                                                                                                                                          | TBD                          | Maintenance Reserve      | TBD                           | TBD                      | Purchase orders being issued.                                                                              |
|       | Indeina Davilian Danaira                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       | Exterior and interior demolition followed by installation of new flooring, doors, windows, HVAC system,                                                                                                                                                                                                              |                              | Maintonana Dagana        | TBD                           | TBD                      | Scope review with University Building Official (UBO) is necessary to resolve code requirements and funding |
|       | Judging Pavilion Repairs                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       | lighting, a covered walkway and exterior paint. This work was originally included in LPRF Phase 1, but removed due to scope concerns.                                                                                                                                                                                | \$362,000                    | Maintenance Reserve      | TBD                           | TBD                      | eligibility. Project deferred to 2023.                                                                     |
| PROJE | CT INITIATION / PLANNING STAGE                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |                                                                                                                                                                                                                                                                                                                      |                              |                          |                               |                          |                                                                                                            |
|       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                | CALS is experiencing significant and growing land pressure to meet nutrient management plan requirements, which would be greatly eased by the proposed compost facility. This initiative also has an extremely high                                                                                                  |                              |                          | Coker Composting & Consulting |                          |                                                                                                            |
|       | Compost Facility (to support main campus & surrounding farms                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | level of student support as well as potential partnerships with Dining Services, Athletics and Facilities. Project is included in 228-2 Capital Budget Request, but is a high priority for separate, earlier funding, if possible, due to regulatory risk exposure from limited manure storage during winter months. | \$1,823,000                  | TBD                      | TBD                           | TBD                      | Capital and operational costs for project under review internally.                                         |
|       | Turkey Ferre Dressesing Duilding Densin                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                        | Interior Demolition followed by the installation of new cold-formed steel stud interior partitions, new doors                                                                                                                                                                                                        |                              | Maintonana Dagana        | TBD                           | TDD                      | Coord and hydrest development                                                                              |
|       | Turkey Farm Processing Building Repair                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | and a window, fiberglass reinforced plastic paneling and epoxy painted floors. This work was originally included in LPRF Phase 1, but removed due to scope concerns.                                                                                                                                                 | \$140,000                    | Maintenance Reserve      | TBD                           | TBD                      | Scope and budget development.                                                                              |
|       | Campbell Arona Baraira                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | New enclosure of the existing open-air steel structure constructed of metal panel siding over steel girts and                                                                                                                                                                                                        | \$93,000                     | Maintenance Reserve      | TBD                           | TBD                      | Scope and hudget development                                                                               |
|       | Campbell Arena Repairs                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | posts. This work was originally included in LPRF Phase 1, but removed due to scope concerns.                                                                                                                                                                                                                         |                              | ivianitenance neserve    | TBD                           | טפו                      | Scope and budget development.                                                                              |
|       | Moore Farm Barn 0501 Repairs                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | This highly visible and prominent barn is for many purposes such as lambing of sheep, loafing facility, hay bale storage, emergency storage for weather-affected crops, and equipment and parts storage. The condition of                                                                                            |                              | Maintenance Reserve      | TBD                           | TBD                      | Scope and budget development.                                                                              |
|       | Modie i ailii paili 0301 vehali?                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               | the roof and siding is poor, failing to provide the necessary weather protection. Without mitigation soon, the condition will deteriorate to the point of loss.                                                                                                                                                      | TBD                          | ivialite lialite neserve | TBD                           | טפו                      | Scope and budget development.                                                                              |

| PROJECT NAME                                       | PROJECT DESCRIPTION                                                                                                                                                                                                                                                                                                                                                                                                                                | ESTIMATED TOTAL PROJECT COST | FUND SOURCE                  | PROJECT TEAMS        | CONTRACT COMPLETION DATE | PROJECT STATUS                                                                                                                                       |  |  |  |
|----------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------|------------------------------|----------------------|--------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------|--|--|--|
| Moore Farm Shed 0508 Repairs                       | This hay shed was built in the 1950's and received heavy use for that purpose. Over the years its condition has continued to worsen and recent wind and snow storms have accelerated the deterioration. In order to execute research projects utilizing recently renovated fields, the Beef Cattle unit now needs to utilize this                                                                                                                  | TRD                          | Maintenance Reserve          | TBD                  | TBD                      | Scope and budget development.                                                                                                                        |  |  |  |
|                                                    | shed as a working facility for cattle. This would involve pouring a concrete floor and moving in cattle working equipment. However, the structural condition of this facility is poor and should be addressed prior to additional use. It may be more cost effective to rebuild than to repair this structure.                                                                                                                                     |                              |                              | TBD                  |                          |                                                                                                                                                      |  |  |  |
| Alson H. Smith AREC - Repair paving and parking    | Existing asphalt parking lot and drives are deteriorating and in need of repaving.                                                                                                                                                                                                                                                                                                                                                                 | \$56,000                     | Maintenance Reserve          | TBD<br>TBD           | TBD                      | Scope and budget development. Construction planned in FY 2023.                                                                                       |  |  |  |
| Middleburg AREC - Exterior Repairs                 | Siding on several buildings is in need of repair/replacement due to advanced age: Annex (0812), Frame Beef Barn (0807), Milking Barn and Milk House (0809), Loafing Barn (0810), Clinic/Admin Building (0823), Stable (0824). 8 run-in sheds (0799) are deteriorating and in need of repair or replacement. Corn House and Machinery Shed (0803) is in need or structural repairs. Basement of Annex (0812) floods and needs drainage corrections. | \$158,000                    | Maintenance Reserve          | TBD                  | TBD                      | Scope and budget development. Construction planned in FY 2022.                                                                                       |  |  |  |
| Shenandoah Valley AREC - Repair/Replace Sheep Barn | Sheep Barn (0854) has rotten posts at ground level and leaking roof. The building should be evaluated for repair or replacement.                                                                                                                                                                                                                                                                                                                   | \$76,000                     | Maintenance Reserve          | TBD<br>TBD           | TBD                      | Scope and budget development.                                                                                                                        |  |  |  |
| Shenandoah Valley AREC - Renovate Carriage House   | Renovate Carriage House to add two single-user public restrooms and welcome center area for visitors to the McCormick Farm.                                                                                                                                                                                                                                                                                                                        | TBD                          | CALS / VAES                  | TBD                  | <b>⊣</b> (BD)            | Scope and budget development underway. Study will be necessary to address development within historic property for Department of Historic Resources. |  |  |  |
| Southern Piedmont AREC - Building Repairs          | Repair/replace siding and five deteriorated lean-to equipment storage sheds attached to four tobacco curing barns (0893A, 0893B, 0893C, 0893D)                                                                                                                                                                                                                                                                                                     | TBD                          | Maintenance Reserve          | TBD                  | - TBD                    | Scope and budget development. Construction planned in FY 2022.                                                                                       |  |  |  |
| Smithfield Equine Complex                          | Develop new facilities for Equine Complex on Plantation Road including covering outdoor arena, add bleachers, restrooms, announcer stand, fencing, quarantine facility.                                                                                                                                                                                                                                                                            | TBD                          | Private                      | TBD                  | - TBD                    | Scope and budget development.                                                                                                                        |  |  |  |
| Smithfield Equine Classroom Renovations, Phase 2   | Completion of building envelope repairs, restroom repairs, accessibility improvements.                                                                                                                                                                                                                                                                                                                                                             | \$110,000                    | Maintenance<br>Reserve, CALS | TBD                  | TBD                      | Scope and budget development.                                                                                                                        |  |  |  |
| ON TECHNOLOGY (IT) EVALUTATION & PROJECTS          |                                                                                                                                                                                                                                                                                                                                                                                                                                                    |                              |                              |                      |                          |                                                                                                                                                      |  |  |  |
| cts completed                                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                    |                              |                              |                      |                          |                                                                                                                                                      |  |  |  |
| AREC A/V Upgrades, Phase 1                         | Installation of new audio and video equipment for ARECs to provide enhanced conferencing capability in meeting rooms. Phase 1 includes Alson H. Smith, Eastern Shore, Hampton Roads, Southern Piedmont and                                                                                                                                                                                                                                         | \$34,000                     | CALS / VAFS                  | CALS IT              |                          | Phase 1 (five ARECs) is complete. Scope and schedule for Phase 2 project (remaining ARECs) to be evaluated                                           |  |  |  |
| , interny v opgrades, i hase I                     | Tidewater ARECs.                                                                                                                                                                                                                                                                                                                                                                                                                                   | \$34,000                     | CALS / VAES                  | Lee Hartman and Sons | Fall 2019                | upon completion of Phase 1.                                                                                                                          |  |  |  |

| PROJECT NAME                                                        | PROJECT DESCRIPTION                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 | ESTIMATED TOTAL PROJECT COST | FUND SOURCE | PROJECT TEAMS                                            | CONTRACT COMPLETION DATE | N PROJECT STATUS                                                                                                                                                                                                     |
|---------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------|-------------|----------------------------------------------------------|--------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROJECTS IN PROGRESS                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |                              |             |                                                          |                          |                                                                                                                                                                                                                      |
|                                                                     | ARECs: All ARECs have 200 Mb service except Shenandoah Valley (50 Mb), Southwest Virginia (10 Mb), Reynolds Homestead (2 Mb), Hampton Roads (50 Mb), Eastern Shore (30 Mb) and Virginia Seafood (30 Mb). Northern Piedmont Center has a 50 Mb cable connection. Goal is to upgrade all to at least 200 Mb. 200 Mb service for Hampton Roads has been ordered. Eastern Shore has been upgraded to 100 Mb service. Reynolds Homestead is in the process of having an order placed for 100 Mb service. A quote has been recieved for 100 Mb service at Southwest Virginia. 1 Gbps service is now available at Alson H Smith, and Hampton Roads ARECs, and has been ordered for Southern Piedmont, and Tidewater. Eastern Shore AREC will be upgraded to 200 Mbps.                                                                                                                                                                                                                                      |                              |             | CALS IT                                                  |                          | Alternative service providers are being sought for turfgrass center and local tenant houses. Reviewing service                                                                                                       |
| Bandwidth and Internet Connectivity                                 | Campus Farm locations: Kentland Farm has adequate 200 Mb service. Moore Farm and Urban Horticulture Center share a 50 Mb cable service which is currently adequate. The CSES Research Farm (Agronomy Farm also has a 50 Mb cable connection. Prices Fork Research Center has a 50 Mb fiber connection. Turkey Farn cable service is being upgraded from 50 Mb to 200 Mb during LPRF phase 1, no additional cost. Upgrades are needed to provide sufficient bandwidth for existing video-based research and future initiatives after LPRI phase 1 construction. Turfgrass center is currently using a cellular hotspot for internet service. Providing standard service requires excessive installation cost. Alternative service providers are being sought. No complaints have been received about service to facilities in the Livestock Center along Plantation Road, but service levels and coverage is being reviewed. A 1 Gbps direct fiber to campus order has been placed fo Kentland Farm. | ) n e e f d d t t            | CALS / VAES | Various                                                  | Ongoing                  | levels and needs at Livestock Facilities on Plantation Road. Ordered and partially installed fiber to extend internet service to employee housing at Eastern Shore, Hampton Roads, Shenandoah Valley and Middleburg. |
| AREC Voice-Over Internet Protocol (VOIP) Conversion                 | Conversion of legacy voice telephone system at all ARECs to unified VOIP system matching voice service or                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           | \$75,000                     | CALS / VAES | CALS IT                                                  | Ongoing                  | VOIP conversion projects have been completed at 7 of the 11 ARECs. Remaining locations include Hampton                                                                                                               |
| AREC Voice-Over Internet Protocol (VOIP) Conversion                 | campus.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | \$75,000                     | CALS / VAES | Division of IT                                           | Ongoing                  | Roads, Reynolds Homestead, and Southwest Virginia ARECs where the existing telephone service has been adequate. The Virginia Seafood AREC will be converted to VOIP with the completion of their new building.       |
| AREC A/V Upgrades, Phase 2                                          | Installation of new audio and video equipment for ARECs to provide enhanced conferencing capability in larger conference rooms. Phase 2 includes Alson H. Smith, Hampton Roads, Southern Piedmont and                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |                              | CALS / VAES | CALS IT                                                  | - Spring 2022            | Most installations have been completed with some minor tweaking of installs remaining.                                                                                                                               |
|                                                                     | Tidewater ARECs.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |                              |             | Lee Hartman and Sons                                     |                          |                                                                                                                                                                                                                      |
| Network Equipment Upgrades and Expansion                            | A project to upgrade routers and switches as well as expand in-building wireless and some external wireless has been started. This project will replace LAN gear as well as enhance wireless connectivity within AREC buildings and expand wi-fi and the AREC network to additional buildings and some exterior spaces.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | \$1,140,000                  | CALS/VAES   | CALS IT                                                  | TBD                      | Orders for equipment have been placed.                                                                                                                                                                               |
| Real Time Kinematic (RTK)                                           | A project to install RTK systems at select ARECs has been started. RTK enables the ARECs to implement precision agriculture research practices. RTK increases the accuracy over and above standard GPS from an accuracy of 2-4 meters to ~1 centimeter. Installation is planned for Spring 2022.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | \$213,000                    | CALS/VAES   | CALS IT<br>John Deere<br>Trimble                         | Summer 2022              | Orders for equipment have been placed.                                                                                                                                                                               |
| Eastern Virginia AREC Field-level Wireless<br>(a SmartFarm Project) | Installation of new technology, similar to Wi-Fi but with better exterior coverage and security management, in fields at Eastern Virginia AREC to study the effectiveness of this equipment for supporting data-intensive agricultural, plant-based research as well as providing ready access to the internet and data network.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | \$90,000                     | CALS/VAES   | CALS IT<br>Dell<br>JMA<br>Pierson Wireless<br>John Deere | TBD                      | Funding has been authorized.                                                                                                                                                                                         |
|                                                                     |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |                              |             |                                                          |                          |                                                                                                                                                                                                                      |
| SmartFarm Projects                                                  | A project has been initiated by faculty in the Department of Animal and Poultry Sciences, in partnership with CALS IT and the Division of IT, to potentially install new technology, similar to Wi-Fi but with better exterio coverage and security management, in fields at Shenandoah Valley and Middleburg ARECs. The proposal is to                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | r<br>D <sub>TRD</sub>        | ТВО         | TBD                                                      | - TBD                    | Funding needs and sources are being resolved.                                                                                                                                                                        |
| 5a. t. a                                                            | study the effectiveness of this equipment for supporting data-intensive agricultural, animal-based research Project has expanded to include faculty from the School of Plant and Environtmental Sciences, and nov includes work at Kentland Farm.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                              | .55         | TBD                                                      | .55                      | 5                                                                                                                                                                                                                    |

# UPDATE ON PARKING AND TRANSPORTATION

BOARD OF VISITORS - APRIL 2022

LYNSAY BELSHE, VICE PRESIDENT, ENTERPRISE ADMINISTRATIVE AND BUSINESS SERVICES

JERI BAKER, SENIOR DIRECTOR, TRANSPORTATION SERVICES



### **OVERVIEW: TRANSPORTATION SERVICES**



### PARKING SERVICES

- Manages nearly 16,000 parking spaces on the Blacksburg campus
- Serves roughly 33,000 students, 13,000 employees, and 60,000 alumni, parents, and community members per year



### FLEET SERVICES

- Manages university rental fleet of approximately 150 state vehicles
- Employees and students can reserve vehicles for business purposes on a daily or long-term basis

# ALTERNATIVE TRANSPORTATION

### Portfolio includes:

 Bike Hub, Heads Up Hokies, Blacksburg Transit, Zipcar, Mass Transit, Ride Solutions, and Roam NRV Bike Share



# AIR TRANSPORTATION SERVICES

- Provides air transportation for Virginia Tech employees, or employees of university-related corporations on university business
- Hanger located at the Virginia Tech
   Montgomery Executive Airport and is staffed
   by five pilots and an operations manager
- Virginia Tech owns two Cessna Citation jets (HokieBirds)






## PARKING SERVICES

- University Auxiliary Unit: 100% self-supporting through self generated revenue.
- Equitable user based system, everyone who uses system supports financially
- Affordability and accessibility is a priority with remote lot options/benchmarking
- Customer focus mindset
- Continuous Improvement
- Approximately 16,000 current parking spaces



# PARKING SPACES AT VIRGINIA TECH'S BLACKSBURG CAMPUS



GRAND TOTAL 15,714

Estimated daily surplus of over 1,000 spaces on campus

## PARKING SERVICES

### Recent initiatives:


- Visitor Parking: began charging visitors in Summer of 2020 to share cost of parking to all users.
- ParkMobile: phone application that allows customers to easily pay-to-park by the hour or day.
- North End Center garage is a 24/7 gated facility: ensures all patrons are sharing in the cost of the garage.
- Extending parking enforcement hours to 10 p.m.: maintains a controlled campus to protect spaces that permit holders have paid to use for late afternoon and evening purposes.





# PARKING DISPLACEMENT: CAPITAL CONSTRUCTION


- Over the past year and continuing over next several years, multiple new facilities and major renovations to existing buildings are set to take place throughout the North Academic District.
- This construction has, and will continue to, displace a substantial amount of parking in the campus core.



# PARKING & TRANSPORTATION MASTER PLAN

- 2016 Parking and Transportation Master Plan and the university wide Campus Master Plan of 2018 set guideposts for the future of parking and transportation on campus.
  - As campus growth continues to disrupt parking across campus, the effective reassignment of parking will require consistent monitoring and adjustments.
  - A tiered permit pricing system should be implemented on campus to help reduce traffic issues and frustration among users in locating an available space.
  - Parking needs to be reallocated to effectively support future demand.

Parking lots by type on the Blacksburg campus




## STRATEGIES TO HELP OFFSET PARKING DISPLACEMENT

- Shift towards periphery parking for majority of Commuter/Graduates.
- Continue to move displaced Faculty/Staff parking to Perry Street Garage.
- Adjust quantity of student Perry Street Lots permits sold.
- Continue to drive strong campus community participation in alternative transportation methods, including BT, walking, biking, carpool, vanpool.



# VIRGINIA TECH CLIMATE ACTION COMMITMENT AND TRANSPORTATION SERVICES

- Goal 9: Reduce single-occupancy-vehicle commuting to campus by 20 percent by 2025 and reduce transportation-related GHG emissions by 40 percent by 2030.
- Build upon existing opportunities:
  - Blacksburg Transit: Strong partnership, ridership, fleet upgrades.
  - Multi-Modal Transit Facility (MMTF) construction underway.
  - Future of Work hybrid work arrangements and commuting options (ParkMobile, etc.).



### IN CLOSING

### **CURRENT STATE:**

- 100% self-supporting Auxiliary unit
- Continue to be impacted by capital projects within North Academic District
- Affordability and accessibility is a priority with remote lot options
- Customer focus mindset, Continuous Improvement
- Over 1,000 available spaces each day

### LOOKING AHEAD:

- Multi-Modal Transit Facility (MMTF)
- Continued focus on alternative transportation programs
- Movement toward garage parking
- Support the university mission

# CONNECT WITH TRANSPORTATION SERVICES

E-mail: parking@vt.edu Phone: (540) 231-3200 Website: parking.vt.edu

Social Media:

Twitter: @GetAroundVT Instagram: @GetAroundVT Facebook: Virginia Tech Transportation Services

Tik Tok: @VTParkingFacilities





# OVERVIEW OF FACILITIES ACCESSIBILITY PROJECTS

WENDY HALSEY, MAURP, MBA, PE ASSISTANT VICE PRESIDENT FOR FACILITIES OPERATIONS

KELLY OAKS, PHD ASSOCIATE VICE PRESIDENT FOR EQUITY AND ACCESSIBILITY

APRIL 4, 2022

### **AGENDA**

- Facilities Accessibility Stakeholders
- Sample Projects Completed
- Projects In Design
- Other Facilities Accessibility Initiatives



### **STAKEHOLDERS**

- Campus Accessibility Working Group
- Office for Equity and Accessibility
- Campus Planning, Infrastructure and Facilities: Office of University Planning, Facilities Operations, Pathways Enhancement Crew
- Student Affairs
- Finance



## April 16 Memorial Accessible Path

### **Project Summary**

Provide a fully accessible path around the memorial.

#### **Project Highlights**

- Widened pathways and implemented continuous sloping pathways, created new accessible entry points into the memorial garden upper area.
- Installed new accessible bench seating around the memorial.
- Relocated ADA parking spaces in closer proximity to the memorial.
- Installed accompanying curb cuts for new ADA parking spaces.

### **Project Status**

Complete



## Patton Hall Entry Ramp Replacement

### **Project Summary**


Accessibility improvements to Patton Hall entryway

### **Project Highlights**

Ramp was demolished and reconstructed at a compliant slope. Included demolition of adjacent knee wall.

### **Project Status**

Complete



## Vet Med "I" Lot Route Accessible Path

### **Project Summary**


Provide a fully accessible path from the "I" Lot to Vet Med

### **Project Highlights**

- Created a new ADA-compliant path connecting existing I-Lot to Vet Med facility.
- Pathway lit to allow for safe 24-hour accessibility.
- Pedestrian crosswalk lighting was upgraded for increased safety.

### **Project Status**

Complete



### Whittemore Hall Entrances

Design & Construct Accessible Entry

### **Project Summary**


Create an accessible entry

### **Project Highlights**

Construct an ADA compliant ramp on the southwest side of Whittemore.

### **Project Status**

**Under Construction** 



### Squires Newman Library Pathway

Design & Construct Accessible Pathway

### **Project Summary**


Create an accessible pathway connecting Alumni Mall and Graduate Life Center side of Squires Student Center.

### **Project Highlights**

Construct a ramp with handrail, provide necessary painting and landscaping, relocate bike rack and install signage.

### **Project Status**

**Under Construction** 



### President's Quad

Accessibility Re-design and Phase I Construction

### **Project Summary**


Resolve ADA violations in a way that results in a desirable and effective space

### **Project Highlights**

- Create an overall plan for the quad, to the schematic design level, indicating overall pedestrian circulation and amenity placement.
- Design components of the plan that will resolve ADA violations (e.g., relocating picnic areas to a more effective and desirable location); effort will result in a "shovelready" design for individual components.
- Relocate picnic areas and/or construct new pathways in phases based on total funding available.

### **Project Status**

Schematic Design Complete



### Upper Quad - Drillfield

Feasibility Study and Phase I Construction

#### **Project Summary**


Evaluate opportunities to provide ADA-compliant access to the Upper Quad from the Drillfield

#### **Project Highlights**

- Contract with a landscape architect to evaluate ramp opportunities between the College of Liberal Arts and Human Sciences Building and Torgersen Hall.
- Contract with landscape architect will include a subconsultant that can evaluate ADA needs to ensure 24-hour access through Major Williams Hall to highest level of Upper Quad.
- Construct ramp and other necessary elements, if feasibility study identifies a viable conceptual design from the Drillfield side to in front of Major Williams Hall.
- Make necessary modifications to Major Williams Hall, identified in feasibility study, to allow for 24-hour access through the building to the highest level of the Upper Quad.

#### **Project Status**

Schematic Design Complete; Phase I of 24/7 access thru Major Williams is under construction



## **FACILITIES ACCESSIBILITY INITIATIVES**

Pathways Enhancement Crew (PEC)

- Established Summer of 2021
- 3 person crew which focuses on installing ramps and curb cuts, upgrading deteriorated sidewalks, addressing barriers, and assisting with other architectural/physical access that are not ADA compliant
- Already completed repairs at Patton, Goodwin, Fralin, Wallace, Derring and along the Drillfield

### Hired additional ADA Architect

- Provides both Capital and Renovation project reviews and recommendations
- Prioritizes work for the PEC and renovation projects
- Identifies accessibility improvements for existing buildings
- Investigates instances of non-compliance and facilitates resolution





# DISCUSSION OF STRATEGIC FACILITIES INVESTMENT PROGRAMS

CHRIS KIWUS

APRIL 4, 2022

# DISCUSSION OF STRATEGIC FACILITIES INVESTMENT PROGRAMS







